

DEMOLITION PLAN - 3RD FLOOR

SCALE: 1/8" = 1'-0"

NOTES

 SEE ELEVATION SHEET A9 FOR EXTERIOR WINDOW, DOOR, AND WALL DEMOLITION.



REMOVE EXISTING WOOD DOOR, TRANSOM, FRAME, AND NAILING BUCK.

REMOVE EXISTING CABINET WORK.

REMOVE SHELVING AND 2X4 NAILER ON WALLS.
PATCH WHERE BOLTS ARE REMOVED

SAW CUT AND REMOVE EXISTING CONCRETE SLAB.

EXCAVATE AS REQUIRED FOR NEW ELEVATOR PIT.

SEE DRAWING 1/S1

REMOVE WOOD DOOR AND FRAME.

REMOVE RAILS AND BRACKETS AS DESCRIBED ON DRAWING A11.

## **DEMOLITION NOTES**

(DEMOLITION NOTES SIMILAR FOR ALL THREE FLOORS, EXCEPT AS NOTED.)

7 REMOVE EXISTING SOD AND EXCAVATE AS REQUIRED FOR NEW RAMP - (1ST FLOOR ONLY).

SAWCUT AND REMOVE EXISTING ASPHALT AS REQUIRED FOR NEW PRIMARY POWER AND MECHANICAL CHILLER INSTALLATIONS; TRENCH/BACKFILL BY SUB CONTRACTOR (1ST FLOOR ONLY)

REMOVE 6" CLAY THE WALL.

10 REMOVE EXISTING RAILING - (1ST FLOOR ONLY).

REMOVE EXISTING WOOD BAFFLE WALL AND TRIM.

SAW CUT AND REMOVE EXISTING CONCRETE WAFFLE SLAB FOR ELEVATOR SHAFT. SEE DRAWING A13 FOR SAW CUT DIMENSIONS - (2ND & 3RD FLOOR ONLY).

REMOVE ALUMINUM WINDOW AND FRAME.

REMOVE EXISTING ROOFING. SAW CUT AND REMOVE EXISTING CONCRETE ROOF STRUCTURE - (3RD FLOOR ONLY).

REMOVE WOOD RAMP - (1ST FLOOR ONLY).

SAWCUT AND REMOVE EXISTING HCM DOWN TO FLOOR LINE FOR NEW DOOR INSTALLATION. ALSO SAWCUT AND REMOVE EXTERIOR BRICK AT DOOR 101B - (1ST FLOOR ONLY).

REMOVE 1X2 WOOD TRIM FROM WALL.

REMOVE P-LAM TOP AND FRAMING - (1ST FLOOR ONLY).

AS BUILT DRAWING

REMOVE ALUMINUM DOOR, FRAME, AND STOREFRONT - (1ST FLOOR ONLY).

RENOVATION OF APSARUI MSU-BILLINGS BILLINGS, MONTAN

JOB NO. 9504

DRAWN BYJRK/JDK/JEC

CHECKED TS

DATE 11-3-95

REVISED 12-1-95

1/8" = 1' - 0"

A3